EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads and drains of Maruthinagara in Ward no 08, Kodigehalli
2	Amount of Work Portion	
3	Estimated Cost	50.00 Lks
4	Name of contractor	M/S K.R.I.D.L
5	Agreement No.	155/2019-20
6	No. and date under which work order issued	155/2019-20, 08/11/19
7	Time limit originally fixed for completion	—
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	358 Days.
15	Date of recommending time limit applied for	8-01-20 30.12.20
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	— 30.12.20
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Quality Work, notice was not attended. Less quality may be levied
22	Remarks of the EE with the daily rate of penalty proposed	EoT may be Approved as per AEE recommendations.

Assistant Engineer

Executive Engineer

Assistant Executive Engineer

Chief Engineer